

TELEKOM MALAYSIA BERHAD		<b>UNDERGROUNDING CHECK LIST</b>					PAGE: /OF/ DRAWING NO:			
		E-SIDE / D-SIDE*								
EXCHANGE:		PO NO:								
MAIN CABLE:		PROJEK NO:								
PROJECT:										
MDF ROOM		REMARKS			CABLE VAULTS			REMARKS		
BLOCKS SECURED					VAULT CLOSURE					
BLOCKS NUMBERED					LABELLED					
FLOOR SEALS					SUPPORT/SECURED					
FORMING					EARTHED					
FUSED					GAS SEAL/AIR BLOCK					
WIRE CONNECTIONS					GAS ENTRY/TUBING					
					PRESSURE ON					
					CABLE SECURED/SUPPORTED					
					CABLE ARRANGEMENT					
					DUCT SEALING					
					CLEANLINESS OF WORKSITE					
MANHOLE NO:									REMARKS	
JOINT										
LABEL/NUMBERED										
TAPE(CGPA)										
RED TAPE (GAS SEAL)										
VALVE FITTED										
SECURED/SUPPORTED										
ANTI CREEPAGE DEVICE										
DUCT SEALING										
ALARM TRANSDUCER										
CONNECTED + TESTED										
CLEANLINESS OF M/H										
USAGE OF DUCT										
CABLE ARRANGEMENT										
CABINET NO									REMARKS	
TERMINAL UNIT										
FITTINGS										
TERMINATED										
PREJUMPER ARRANGEMENT										
AIR TIGHTNESS										
EARTHING FITTED										

NOTE:  
PLACE / IF THERE IS DISCREPANCY

\*PLACE\_IF APPLICABLE  
DELETE ACCORDINGLY

FOR	CONTRACTOR	TELEKOM MALAYSIA
DATE		
NAME		
SIGNED		